



WEEK OF 1/5/2026

\*This schedule is developed with subcontractor collaboration and is not to be construed as direction from Prime Contractor. This schedule communicates the upcoming work activities with consideration to all known constraints as of today

LINE #		CONTRACTOR	CONTROLLING ITEM OF WORK	NOTES	THIS WEEK							NEXT WEEK							TWO WEEKS AHEAD						
					January							January							January						
					1/5	1/6	1/7	1/8	1/9	1/10	1/11	1/12	1/13	1/14	1/15	1/16	1/17	1/18	1/19	1/20	1/21	1/22	1/23	1/24	1/25
MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN	MON	TUE	WED	THU	FRI	SAT	SUN					
<b>1 MEETINGS / CONFERENCES</b>																									
1	WEEKLY PROGRESS MEETING 9:00 AM	V&G		9:30 AM TUESDAYS		X															X				
<b>2 TEMPORARY TRESTLE</b>																									
1	SET PILE TEMPLATES						X	X						X	X					X					
2	STAND/VIBRATE PIPE PILE							X	X						X					X					
3	SPLICE PIPE PILE (AS NEEDED)				X	X	X	X	X	X		X	X	X	X	X	X			X	X	X			
4	DRIVE PIPE PILE (IMPACT HAMMER)							X	X	X										X	X				
5	CUT OFF PIPE PILE									X										X					
6	SET BONNETS, PILE CAPS										X	X								X	X				
7	STAND/DRIVE BATTER PILE						X					X	X								X				
8	SET BEAMS, MATS, HANDRAIL				X	X	X							X	X	X					X	X	X		
9	SET-CHECK PILE																								
10	BUILD TRESTLE SPUR SECTION							X						X											
11	BORINGS	Tierra	Y																						
<b>3 REPAIR WORK/DEMOLITION</b>																									
1	REMOVE PIER SPANS				X	X	X	X	X	X		X	X	X	X	X	X			X	X	X	X		
2																									
3																									
4																									
<b>4 PIER INSTALLATION</b>																									
1	SET PILE TEMPLATE							X	X			X													
2	STAND/JET PILE											X	X	X						X	X				
3	DRIVE TEST PILE												X							X					
4	DRIVE PRODUCTION PILE																								
5																									
<b>5 OTHER</b>																									
1	RE-MOBILIZE EQUIPMENT AFTER COFB FIREWORK SHOW				X																				
2																									
3																									
4																									