

Flagler Beach Pier Construction Update

February 9, 2026

- 3 concrete test piles were driven – results of these test piles that are being evaluated by a geotechnical firm, will dictate parameters of adjacent concrete piles in bents 8 through 14 (out of 26; 1-7 are original pier to remain).
- Vecellio & Grogan continues working on the temporary trestle unit 15 (out of 16) complete.
- 8 spans of the original pier were removed, along with a dozen of timber piles.

